

November 8, 2018

This latest submission, architectural revision 1, contains corrections Renier and Honda compliance review.

ARCHITECTURAL

A3.05B

- Door 110A swings out.
- East wall of conference room shifted in 1" inch to accommodate for a 6" wall at the northern corner of the conference room. This will house the electrical panel.
- Add ½" clearance on either side of café refrigerator and ½" filler strip added to cabinetry.
- Parts boutique display pocket dimensions adjusted.
- Parts counter layout changed to remove hinged countertop and replace with door per ASI 02.

A3.06

- Ceiling above service reception is P-6.
- Revised coded notes to indicate dry fall paint. (GC)
- 7'-0" ceiling above parts boutique. (GC)
- ACT-2 tile updated to reflect new parts counter.

A3.08

- Revise coded notes to indicate leaving existing standing seam roof and installing additional roofing system. (GC)
- New detail showing roofing upgrade replaces old detail. (GC)

A3.09

- Add coded note to each consultation column.
- Remove consultation column from southeast showroom desk.
- Add coded notes for counters and sinks.
- Add coded note for info center wall assembly.
- Update furniture general notes to indicate furniture is per Honda DID specifications and add contact information for I.M. Branded. (Honda)
- Parts counter layout changed to remove hinged countertop and replace with door per ASI 02.

A3.10

- Revise accent wall to P-12 in F&I/Sales Mgr Office, Work Room & Dealer Office. (Honda)
- Consult Area 107: Delete P-7 accent wall and revise to P-1. (Honda)
- Add room tags to plan.
- Add note to see elevations for paint layouts above interior elevations.
- Add room tags for paint to storage closets behind info center.
- Parts counter layout changed to remove hinged countertop and replace with door per ASI 02.

A3.11

- Add P-12 to paint schedule.

A5.21

- Identify Info Center finishes by fixture provider and add notes to details. (Honda)
- Additional notes added to details 4 and 5.
- Revise height of info center.

A6.00

- Finish information added to door and hardware general note.
- Hollow metal door with lite added to doors.
- Door schedule updated to show 105D and 105E to have type A frame.
- Door 121 B added to schedule.
- Schedule notes changed for doors 100A, 100B, 100C, 114A, 120C and 120D.
- Hardware set changed for doors 100C, 105A and 105B.
- Panel 1 width changed for door 110A.
- Door schedule notes changed from "inside/outside" to "push/pull".
- Lockset type 5 modified. Lockset types 6 and 7 added.

A6.03

- Curved canopy details re-drawn

A6.30

- Align top of Info Center PL-1 with white stripe. (Honda)
- Revise P-7 wall at café counter and seating to P-1 (white). (Honda)

A6.31

- Ceiling structure will be P-6. (Honda)

A6.32

- Owner has decided to keep wall tile height as originally shown.
- Remove alternative PL-4 for restroom solid surface countertops.

A6.33

- Revise café countertop to SS-1. (Honda)
- Delete alternate PL-4 for coffee bar top required finish per DID F-13. (Honda)
- Revise all detail views showing the updated parts boutique counter. Revise MM-1 to PL-1 at and delete alternate PL-4 for parts top required per DID F-16. (Honda)
- Add 1/2" clearance on either side of café refrigerator and 1/2" filler strip added to cabinetry.

MEP

E1.0

- Revise plan to show changes to IT room and parts boutique.

E2.0

- Revise plan to show changes to IT room and parts boutique.

E3.0

- Add branch circuit 19 to Panel A1.

H1.0

- Revise plan to show changes to IT room and parts boutique.

P3.0

- Revise plan to show changes to IT room and parts boutique.
- Remove Note 4 from Lav-1 on plumbing fixture schedule.
- Update plumbing fixture schedule Note 5 to indicate that final hookup to be done by plumbing contractor.